

BOROUGH OF MENDHAM
MORRIS COUNTY, NEW JERSEY

RESOLUTION #117-2025

**RESOLUTION AUTHORIZING CHANGE ORDER #2 TO THE CONTRACT WITH JEV
CONSTRUCTION LLC FOR THE WATER RECLAMATION FACILITY IMPROVEMENTS
PROJECT FUNDED THROUGH NJ I-BANK**

WHEREAS, the Borough of Mendham ("Borough") solicited bids for the Water Reclamation Facility (WRF) Improvements Project, to be funded through NJ I-Bank; and

WHEREAS, in accordance with the Local Public Contract Law, on November 29, 2023, the Borough awarded a contract to JEV Construction LLC in the amount of \$2,687,000.00 by way of Resolution #153-2023, with the award conditioned upon approval by the New Jersey Department of Environmental Protection (NJDEP) and NJ I-BANK; and

WHEREAS, the contract duration was 365 consecutive calendar days, with an anticipated completion date of January 30, 2025; and

WHEREAS, due to equipment manufacturing and lead time delays, the contract was amended to revise the completion date to April 30, 2025 by Change Order #1, authorized by the Borough Council on March 12, 2025 via Resolution 068-2025; and

WHEREAS, per correspondence from NJDEP dated February 18, 2025, the Borough provided the revised project timeline with change order and supporting documents, to include the Resolution, to NJDEP; and

WHEREAS, due to additional manufacturing delays and lead times, the contract now needs to be amended to add 30 days and revise the completion date to May 30, 2025, and to authorize a modification to total item cost, resulting in an overall credit of \$69,419.92 for the final close out of the project; and

WHEREAS, in accordance with N.J.A.C. 5:30-11.3, the total number of change orders has not caused the originally awarded contract price to be exceeded by more than twenty percent (20%); and

WHEREAS, the Borough's Chief Financial Officer has certified that sufficient funds are available for this change order and contract amendment.

NOW, THEREFORE, BE IT RESOLVED by the Mayor and Council of the Borough of Mendham, County of Morris, State of New Jersey, as follows:

1. The Borough Council hereby authorizes Change Order #2 to the contract with JEV Construction, LLC, to extend the project completion date to May 30, 2025, and to modify the total item cost, resulting in an overall credit of \$69,419.92 for final close out of the project.
2. The Mayor and Borough Clerk are hereby authorized and directed to execute the Change Order for submission to I-Bank
3. The Mayor and Borough Clerk, and other appropriate Borough Officials, are authorized to take any action necessary to effectuate this Resolution.
4. This Resolution and contract shall be available for public inspection in the office of the Borough Clerk.

This resolution shall take effect immediately.

Dated: June 11, 2025

ATTEST

BOROUGH OF MENDHAM

Lauren McBride, Acting Borough Clerk

James R. Kelly, Mayor